

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
SS-62070 50877	Curve warning sign improvements on US 311, NC 87, NC 704, NC 770, Ellisboro Road, Rierson Road, Price Road and Stone Mountain Road	8/23/23	6/30/24	\$40,000	Planning and design activities underway	Dawn McPherson
SS-6207P 50878	SR 2316 (Bethany Road) in curve between SR 2304 (Honeysuckle Road) and SR 2303 (Shepard Road) near Madison - installation of guardrail	9/8/23	9/8/23	\$65,000	Planning and design activities underway. Const complete. Final Review Complete 12/12/2023	Jeremy Delapp
SS-6207L 50670	NC 14 at SR 1991 (Berrymore Road) near Reidsville - signal and pavement marking revisions, prepare to stop when flashing sign installations and sight distance improvements	4/25/23	07/28/23	\$105,000	Planning and design activities underway - vegetation removal complete - Const. complete. Final review completed 1/29/24.	Dawn McPherson
48917	Revise traffic islands on NC-119 and upgrade signal to improve turning radius for commercial trucks at the intersection of NC-57 and NC-119	9/25/23	1/31/24	\$410,000	Funds approved 9/5/19 but not released - Design activities resumed - Construction underway - Maint. Const. Complete. Traffic Services sign installation complete 10/27/23.	Derek Dixon
EB-5888	Construct sidewalk on SR 1747 (E. Stadium Drive) from SR 1962 (North Pierce Street) to Freedom Park in Eden	9/19/24	FY2026	\$443,000	Planning and design activities underway	City of Eden/Stephen
50747	Improve roadway and construct turn lanes on NC86 from SR 1300 (Park Springs Rd) to Caswell County Solid Waste Convenience Center.	9/1/23	12/31/23	\$375,000	This project is funded as a High Impact Low Cost Project. Construction by maintenance forces complete. Pavement markings need to be completed 11/30/23.	Matthew Whitley/Derek Dixon
BR-0095	Replace Bridge #170 on SR 1360 (Smith Road) over US 220 in Rockingham County	3/19/24	FY2025	\$4,700,000	Planning and design activities underway	Rachelle Beauregard
BR-0069	Replace Bridge #1 on US 158 over Country Line Creek in Caswell County	5/21/24	FY2027	\$6,900,000	Planning and design activities underway. SCR. Waiting on Permits/FEMA	David Stutts

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
EB-5891	Construct Multiuse path on US 220 Business from East Jackson Street in Mayodan to Mayo River State Park	11/7/24	FY2026	\$652,000	Planning and design activities pending	Town of Mayodan/Stephen Robinson
SS-6207T 51112	Portions of Twenty-One (21) Routes. Curve Warning Sign Installation.	9/20/23	9/30/24	\$200,000	Project approved by BOT and assigned. Planning and design activities underway	Dawn McPherson
BR-0097	Replace Bridge #178 on SR 1929 (Estes Road) over US 29 in Rockingham County	7/18/24	FY2027	\$3,650,000	Planning and design activities underway. ROW acquisition underway.	David Stutts
B-5722 45678.1.1 45678.2.1 45678.3.1	Replace Bridge #277 over Beaver Creek on SR 1169 (Island Drive)	6/6/24	FY2028	\$2,000,000	Planning and design activities underway - ROW Certified 9/18/23. Util. Relocations Underway.	Vacant
BR-0096	Replace Bridge #176 on SR 1700 (Fisher Hill Road) over NC 14/NC 87 in Rockingham County	3/20/29	FY2032	\$3,000,000	Planning and design activities underway	Sara Sherman
BR-0093	Replace Bridge #35 on NC 770 over the Mayo River in Rockingham County	6/18/24	FY2026	\$6,100,000	Planning and design activities underway. ROW Certified 10/26/23. UBO Began 10/25/23.	Sara Sherman
50544	Install a left turn lane on US 158 at SR 2930 (Wendy Oak Road) in Rockingham County	11/1/24	FY2026	\$555,000	Planning and design activities underway. 25% plans complete.	Chris Smitherman
B-5716 45672.1.1 45672.2.1 45672.3.1	Replace Bridge #140 over Dan River on SR 1138 (Lindsey Bridge Road)	6/18/24	FY2027	\$6,100,000	Planning and design activities underway Working on RR Certification. ROW Certified 9/21/23	Vacant
17BP.7.R.141	Replace Bridge #280 over Little Troublesome Creek on SR 2670 (S. Scales Street)	9/18/25	FY2026	\$825,000	Planning and design activities underway - awaiting to be funded	Vacant

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
17BP.7.R.130	Remove Bridge #117 on SR 1780 (South Gatewood Road) and construct a service road for access in Caswell County	9/5/24	FY2026	\$1,035,000	Planning and design activities underway - ROW complete - awaiting to be funded	Vacant
I-5898 46860.1.1 46860.2.1 46860.3.1	Interchange improvements for Future I-73/US 220 and US 311/NC 135 . Widen Bridge 780074 and upgrade interchange in Rockingham Co.	9/17/24	FY2026	\$14,100,000	Planning and design activities underway, Public meeting 2/21/19 - ROW acquisition underway with 90% complete.	Chris Smitherman
BR-0141	Replace Bridge #123 on SR 2150 (River Road) over US 220/US 311 in Rockingham County	5/20/25	FY2028	\$4,100,000	Planning and design activities underway	Chris Smitherman
BR-0155	Replace Bridge #163 on US 158 over Hogan's Creek in Rockingham County	6/17/25	FY2028	\$4,500,000	Planning and design activities underway	Chris Smitherman
B-6038	Replace Bridge #155 over Norfolk Southern Railway on NC 14/NC 87	2/15/28	FY2030	\$3,900,000	Planning and design activities underway	David Stutts
AV-5898	Construct T-Hangar taxilanes for addition of T-Hangars at NC Shiloh Airport in Rockingham County	2/9/24	FY2027	\$574,000	Planning activities pending	Caleb Whitby
17BP.7.R.139	Replace Bridge #18 on SR 1002 (Scalesville Road) over Haw River in Rockingham County	10/16/25	FY2027	\$1,600,000	Planning and design activities underway - Plans @ 90%	Vacant
BP7-R001	Replace Bridge #23 on US 29 Business over US 29 in Rockingham County	8/7/25	FY2027	\$1,605,000	Planning and design activities underway. Funding source and let date under review.	Chris Smitherman

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
BP7.C001.1	Replace Structure #2147 on SR 1785 (Church Street) in Eden	11/20/25	FY2026	\$1,000,000	Planning and design activities underway	Vacant
BR-0098	Replace Bridge #183 on US 29 Business over US 29 Bypass/Mayfield Road	10/21/25	FY2027	\$5,800,000	Planning and design activities underway	Lindsay Crocker
BP7-R010	Replace Bridge #24 on SR 2371 (County Home Road) in Rockingham County	10/1/26	FY2028	\$800,000	Planning and design activities underway	Vacant
B-5725	Replace Bridge #7 over Hyco Creek on SR 1710 (Grier's Church Road) in Caswell County	1/16/31	FY2033	\$1,700,000	Planning and design activities underway	Chris Smitherman
B-5729	Replace Bridge #134 over the Dan River in Eden on NC 700	7/20/27	FY2031	\$8,300,000	Planning and design activities underway	Chris Smitherman
R-5823 47095.1.1 47095.2.1 47098.3.1	Widening of NC 65/NC 68 from NC65 in Stokesdale (Southernmost intersection) to US 220/ Future I-73 in Guilford/Rockingham Co.	5/19/26	FY 2029	\$17,000,000	Planning and design activities underway, Coordinate with R-2577C - Public Meeting Held 9/25/23	Chris Smitherman
R-5766 44659.1.1 44659.2.1 44659.2.2 44659.3.1	Improvements on NC 65/NC 87 from West of SR 2371 (Old County Home Road) in Wentworth to US158/US29 Business (Freeway Drive) in Reidsville	6/16/26	FY2028	\$6,500,000	Planning and design underway - Public Meeting 3/23/23. 25% plans complete.	Chris Smitherman
U-5893 44704.1.1 44704.2.1 44704.3.1	Intersection improvements at US311/NC 14 (South Van Buren Rd.) and SR 2066 (Kings Highway) in Eden . Convert at-grade intersection to interchange.	TBD	FY2027	\$12,200,000	Planning and design activities underway, Public meeting 3/14/19. Potential Swap out for R-5822. Funded for PE only. SCR pending.	Chris Smitherman

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
BP7-R014	Replace Bridge #197 on SR 2308 (Bald Hill Loop) in Rockingham County	9/2/27	FY2029	\$1,250,000	Planning and design activities underway	Vacant
HB-0035	SR 1535 (Price Road) Replace Bridge 780177 over Matrimony Creek in Eden.	7/21/26	FY2028	\$3,600,000	Planning and design activities underway	Sara Sherman
BP7-R011	Replace Bridge #247 on SR 2582 (Rockingham Lake Road) in Rockingham County	9/3/26	FY2028	\$1,500,000	Planning and design activities underway	Vacant
BP7-R021	Remove Bridge #233 on SR 1964 (Mebane Bridge Road) in Rockingham County	10/19/28	FY2030	\$800,000	Planning and design activities underway	Vacant
BP7-R024	Replace Bridge #172 on SR 1509 (Wray Road) in Rockingham County	9/20/29	FY2031	\$700,000	Planning and design activities underway	Vacant
BR-0165	Replace Bridge #13 on NC 119 over Reedy Fork Creek	1/18/28	FY2030	\$2,600,000	Planning and design activities underway	Jennifer Hernandez
R-5822 47094.1.1 47094.2.1 47094.3.1	Construct passing lanes and shoulder improvements along NC 86 from US 158 in Yanceyville to Virginia State line	8/20/30	FY 2034	\$14,000,000	Planning and design activities underway, Include with R-5925	Chris Smitherman
R-5889 48394.1.1 48394.2.1 48394.3.1	US 29 (Future I-785) from SR 2565 (Hicone Rd) in Greensboro to US 158 / NC 14 in Reidsville . Upgrade corridor to Interstate Standards	8/15/28	FY2032	\$190,700,000	PE funds approved 11/13/18, NTP scheduled 9/21/23, Includes U-5898 (NC 150 Interchange)	Chris Smitherman
B-5734	Replace Bridge #60 over Moon Creek on NC 86 in Caswell County	1/16/29	FY2032	\$4,500,000	Planning and design activities underway	Jennifer Hernandez
BP7-R022	Replace Bridge #257 on SR 2039 (Bethlehem Church Road) in Rockingham County	9/21/28	FY2030	\$1,000,000	Planning and design activities underway - Plans @ 25%	Vacant

North Carolina Department of Transportation

2/12/2024

Active Projects Under Construction - Rockingham Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C204303		PERFORM BRIDGE PRESERVATION WORK ON STRUCTURE #132 ON US-311/NC-14/NC-87/NC-770 OVER DAN RIVER	THE TRUESDALELL CORPORATION	Lorenz, PE, Kris	\$1,181,181.00	4/1/2022	9/15/2022	5/2/2022	11/15/2023	100	100
C204392	BR-0042	REPLACE BRIDGE #116 OVER US 29 ON SR 2600	SMITH-ROWE, LLC	Julian, Jason R	\$3,676,696.58	4/26/2021	11/11/2023	5/7/2021	11/21/2023	100	100
C204393	BR-0044	REPLACE BRIDGE #168 OVER SMITH RIVER ON NC-14/NC-87	W C ENGLISH INCORPORATED	Julian, Jason R	\$7,851,472.91	8/29/2022	12/28/2024	9/12/2022	12/28/2024	78	61.88
C204480	B-5737	REPLACE BRIDGE #108 ON NC-700 OVER US-311/NC-14/NC-87/NC-770	SMITH-ROWE, LLC	Julian, Jason R	\$4,346,270.43	6/1/2022	2/28/2024		2/28/2024	0	0
C204763	B-5712	BRIDGE #124 OVER MAYO RIVER IN MADISONON SR-2177 (DAN VALLEY RD.)	SMITH-ROWE, LLC	Julian, Jason R	\$4,219,674.85	6/26/2023	4/13/2025	8/14/2023	7/12/2025	32	26.73
C204770	BR-0094	REPLACE BRIDGE #69 OVER US-220 ON US-770	SMITH-ROWE, LLC	Julian, Jason R	\$3,322,189.46	2/27/2023	12/12/2024	3/1/2023	12/12/2024	58	74.7
C204793	BR-0041 BR-0043	BRIDGE 780001 OVER US-29 ON SR2817 AND BRIDGE 780151 OVER US-29 ON US-158	W C ENGLISH INCORPORATED	Julian, Jason R	\$26,223,171.08	5/31/2023	5/14/2027	6/14/2023	5/22/2027	17	16.12
DG00522		REPLACE BRIDGE #6 ON SR 2426 (CUNNINGHAM MILL ROAD) OVER HAW RIVER	ENGLISH CONSTRUCTION CO., INC.	Julian, Jason R	\$1,939,501.70	6/21/2021	12/13/2022	7/7/2021	2/28/2024	100	93.41
DG00548		REPLACE BRIDGE #9 ON SR 2406 (IRONWORKS ROAD) OVER PRONG OF TROUBLESOME CREEK	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	Lorenz, PE, Kris	\$727,260.50	7/5/2022	4/30/2023	1/16/2023	11/21/2023	100	100
DG00561		REPLACE BRIDGE #80 OVER WOLF ISLAND CREEK ON SR 1929 (ESTES ROAD)	DELLINGER INC	Julian, Jason R	\$1,139,992.50	5/17/2022	5/11/2023	5/23/2022	10/26/2023	100	100
DG00567		RESURFACING 5 SECONDARY ROADS IN ROCKINGHAM COUNTY	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	Julian, Jason R	\$1,512,814.04	6/6/2022	6/30/2023	6/14/2022	10/26/2023	100	100
DG00585		AST RETREATMENT OF 53 SECONDARY ROADS IN ROCKINGHAM COUNTY	WHITEHURST PAVING CO INC	Julian, Jason R	\$1,586,074.69	4/1/2023	6/30/2024	8/23/2023	1/4/2024	100	100
DG00587		RESURFACING OF 4 SECONDARY ROADS IN CASWELL AND ROCKINGHAM COUNTIES	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	Julian, Jason R	\$3,149,862.04	3/15/2023	6/30/2024	7/11/2023	6/30/2024	70	87.41
DG00591		RESURFACING SECTIONS OF NC 14, US 311 AND SR 2686 (RICHARDSON DRIVE)	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	Julian, Jason R	\$2,869,406.77	3/15/2023	6/30/2024	9/8/2023	6/30/2024	55	81.28
DG00617		NC 87 FROM CASWELL CTY LINE TO JOINT NEAR NC 150 & 6 SECODARY ROADS	VECELLIO & GROGAN INC DBA SHARPE BROTHERS	Hayes, PE, Meridith D	\$2,659,502.74	3/15/2024	9/15/2025	3/18/2024			