

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
SS-62070 50877	Curve warning sign improvements on US 311, NC 87, NC 704, NC 770, Ellisboro Road, Rierson Road, Price Road and Stone Mountain Road	8/23/23	6/30/24	\$40,000	Planning and design activities underway. Construction complete.	Dawn McPherson
SS-6207T 51112	Portions of Twenty-One (21) Routes. Curve Warning Sign Installation.	9/20/23	9/30/24	\$200,000	Project approved by BOT and assigned. Construction underway	Dawn McPherson
AV-5898	Construct T-Hangar taxilanes for addition of T-Hangars at NC Shiloh Airport in Rockingham County	5/8/24	FY2027	\$574,000	Planning activities pending	Caleb Whitby
BR-0069	Replace Bridge #1 on US 158 over Country Line Creek in Caswell County	5/28/24	FY2027	\$6,900,000	Planning and design activities underway. SCR. Waiting on Permits/FEMA	David Stutts
BR-0093	Replace Bridge #35 on NC 770 over the Mayo River in Rockingham County	6/18/24	FY2026	\$6,100,000	Planning and design activities underway. ROW Certified 10/26/23. UBO Began 10/25/23.	Sara Sherman
17BP.7.R.130	Remove Bridge #117 on SR 1780 (South Gatewood Road) and construct a service road for access in Caswell County	9/5/24	FY2026	\$1,035,000	Planning and design activities underway - ROW complete - awaiting to be funded	Daniel Dagenhart
BR-0097	Replace Bridge #178 on SR 1929 (Estes Road) over US 29 in Rockingham County	9/20/24	FY2027	\$3,650,000	Planning and design activities underway. ROW certified.	David Stutts
EB-5891	Construct Multiuse path on US 220 Business from East Jackson Street in Mayodan to Mayo River State Park	11/7/24	FY2026	\$652,000	Planning and design activities pending. Express design underway to determine match cost.	Town of Mayodan/Stephen Robinson
B-5716 45672.1.1 45672.2.1 45672.3.1	Replace Bridge #140 over Dan River on SR 1138 (Lindsey Bridge Road)	12/17/24	FY2028	\$12,300,000	Planning and design activities underway Working on RR Certification. ROW Certified 9/21/23	Daniel Dagenhart

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
B-5722 45678.1.1 45678.2.1 45678.3.1	Replace Bridge #277 over Beaver Creek on SR 1169 (Island Drive)	2/20/25	FY2029	\$2,000,000	Planning and design activities underway - ROW Certified 9/18/23. Util. Relocations Underway.	Daniel Dagenhart
50544	Install a left turn lane on US 158 at SR 2930 (Wendy Oak Road) in Rockingham County	4/17/25	FY2027	\$555,000	Planning and design activities underway. 25% plans complete.	Trung Nguyen
I-5898 46860.1.1 46860.2.1 46860.3.1	Interchange improvements for Future I-73/US 220 and US 311/NC 135 . Widen Bridge 780074 and upgrade interchange in Rockingham Co.	6/17/25	FY2027	\$23,000,000	Planning and design activities underway, Public meeting 2/21/19 - ROW acquisition underway with 90% complete.	Brandon Green
BR-0155	Replace Bridge #163 on US 158 over Hogan's Creek in Rockingham County	6/17/25	FY2028	\$4,500,000	Planning and design activities underway	Suzana Matta
BP7-R001	Replace Bridge #23 on US 29 Business over US 29 in Rockingham County	8/7/25	FY2027	\$1,605,000	Planning and design activities underway.	Daniel Dagenhart
17BP.7.R.141	Replace Bridge #280 over Little Troublesome Creek on SR 2670 (S. Scales Street)	9/18/25	FY2026	\$825,000	Planning and design activities underway - awaiting to be funded	Daniel Dagenhart
17BP.7.R.139	Replace Bridge #18 on SR 1002 (Scalesville Road) over Haw River in Rockingham County	10/16/25	FY2027	\$1,600,000	Planning and design activities underway - Plans @ 90%	Daniel Dagenhart
BR-0098	Replace Bridge #183 on US 29 Business over US 29 Bypass/Mayfield Road	10/21/25	FY2027	\$5,800,000	Planning and design activities underway. CFI scheduled for Aug. 7th.	Lindsay Crocker
BR-0141	Replace Bridge #123 on SR 2150 (River Road) over US 220/US 311 in Rockingham County	11/18/25	FY2029	\$4,100,000	Planning and design activities underway	Daniel Dagenhart

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
BP7.C001.1	Replace Structure #2147 on SR 1785 (Church Street) in Eden	11/20/25	FY2026	\$1,000,000	Planning and design activities underway	Daniel Dagenhart
R-5766 44659.1.1 44659.2.1 44659.2.2 44659.3.1	Improvements on NC 65/NC 87 from West of SR 2371 (Old County Home Road) in Wentworth to US158/US29 Business (Freeway Drive) in Reidsville	6/16/26	FY2028	\$6,500,000	Planning and design underway - Public Meeting 3/23/23. 25% plans complete.	Suzana Matta
R-5822 47094.1.1 47094.2.1 47094.3.1	Construct passing lanes and shoulder improvements along NC 86 from US 158 in Yanceyville to Virginia State line	6/16/26	FY29	\$14,000,000	Planning and design activities underway, Include with R-5925. Swapped IN for project U-5893. New schedule needs to be determined.	Suzana Matta
HB-0035	SR 1535 (Price Road) Replace Bridge 780177 over Matrimony Creek in Eden.	7/21/26	FY2028	\$3,600,000	Planning and design activities underway	Sara Sherman
BP7-R011	Replace Bridge #247 on SR 2582 (Rockingham Lake Road) in Rockingham County	9/3/26	FY2028	\$1,500,000	Planning and design activities underway	Daniel Dagenhart
BP7-R010	Replace Bridge #24 on SR 2371 (County Home Road) in Rockingham County	10/1/26	FY2028	\$800,000	Planning and design activities underway	Daniel Dagenhart
B-5729	Replace Bridge #134 over the Dan River in Eden on NC 700	7/20/27	FY2031	\$12,300,000	Planning and design activities underway	Brandon Green
BP7-R014	Replace Bridge #197 on SR 2308 (Bald Hill Loop) in Rockingham County	9/2/27	FY2029	\$1,250,000	Planning and design activities underway	Daniel Dagenhart
BR-0165	Replace Bridge #13 on NC 119 over Reedy Fork Creek	1/18/28	FY2030	\$2,600,000	Planning and design activities underway	Jennifer Hernandez

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
B-6038	Replace Bridge #155 over Norfolk Southern Railway on NC 14/NC 87	2/15/28	FY2030	\$3,900,000	Planning and design activities underway	David Stutts
BP7-R022	Replace Bridge #257 on SR 2039 (Bethlehem Church Road) in Rockingham County	9/21/28	FY2030	\$1,000,000	Planning and design activities underway - Plans @ 25%	Daniel Dagenhart
BP7-R021	Remove Bridge #233 on SR 1964 (Mebane Bridge Road) in Rockingham County	10/19/28	FY2030	\$800,000	Planning and design activities underway	Daniel Dagenhart
B-5734	Replace Bridge #60 over Moon Creek on NC 86 in Caswell County	1/16/29	FY2032	\$4,500,000	Planning and design activities underway	Jennifer Hernandez
R-5823 47095.1.1 47095.2.1 47098.3.1	Widening of NC 65/NC 68 from NC65 in Stokesdale (Southernmost intersection) to US 220/ Future I-73 in Guilford/Rockingham Co.	1/18/29	FY 2031	\$17,000,000	Planning and design activities underway, Coordinate with R-2577C - Public Meeting Held 9/25/23	Brandon Green
BR-0096	Replace Bridge #176 on SR 1700 (Fisher Hill Road) over NC 14/NC 87 in Rockingham County	3/20/29	FY2032	\$3,000,000	Planning and design activities underway	Sara Sherman
BP7-R024	Replace Bridge #172 on SR 1509 (Wray Road) in Rockingham County	9/20/29	FY2031	\$700,000	Planning and design activities underway	Daniel Dagenhart
R-5926 48543.1.1 48543.2.1 48543.2.2 48543.3.1	US 158 / NC 86 From SR 1572 (County Home Road) to SR 1734 (RP Fuquay Road). Construct passing lanes.	11/19/30	FY2032	\$3,700,000	Planning and design activities to begin soon.	Brandon Green
B-5725	Replace Bridge #7 over Hyco Creek on SR 1710 (Grier's Church Road) in Caswell County	1/16/31	FY2033	\$1,700,000	Planning and design activities underway	Suzana Matta

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
R-5889 48394.1.1 48394.2.1 48394.3.1	US 29 (Future I-785) from SR 2565 (Hicone Rd) in Greensboro to US 158 / NC 14 in Reidsville . Upgrade corridor to Interstate Standards	6/17/31	FY2035	\$190,700,000	PE funds approved 11/13/18, NTP scheduled 9/21/23, Includes U-5898 (NC 150 Interchange). Planning activities underway.	Brandon Green
U-5893 44704.1.1 44704.2.1 44704.3.1	Intersection improvements at US311/NC 14 (South Van Buren Rd.) and SR 2066 (Kings Highway) in Eden . Convert at-grade intersection to interchange.	1/2/40	FY43	\$12,200,000	Planning and design activities underway, Public meeting 3/14/19. Swap out for R-5822. Funded for PE only.	Chris Smitherman
EB-5888	Construct sidewalk on SR 1747 (E. Stadium Drive) from SR 1962 (North Pierce Street) to Freedom Park in Eden	TBD	TBD	\$443,000	Planning and design activities underway. Utility relocations underway.	City of Eden/Stephen Robinson
50791	Eden Roundabout @ Washington St and Bridge St	TBD	TBD	\$4,900,000	Planning and design activities underway	Brian Ketner
SM-6107F 51447	Wentworth Elementary School located at 8806 NC 87, Wentworth, NC, in Wentworth. Internal campus improvements as identified in Traffic Operations Study SCH-F-2021-102 to provide an additional 1536 feet of double stacked traffic queue storage on campus.	7/15/24	8/26/24	\$225,000	Planning and design activities underway. Construction has begun.	Jeremy Delapp

North Carolina Department of Transportation

8/15/2024

Active Projects Under Construction - Caswell Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C204762	BR-0069	BRIDGE #160001 OVER COUNTRY LINE CREEK ON US-158 / NC-86	SMITH-ROWE, LLC	Hayes, PE, Meredith D	\$6,523,842.76	7/8/2024	12/12/2026				
C204769	BR-0070	REPLACE BRIDGE #61 OVER HOGAN'S CREEK ON NC 86	SMITH-ROWE, LLC	Hayes, PE, Meredith D	\$6,541,813.43	2/27/2023	5/14/2025	4/17/2023	5/22/2025	70	66.99
DG00543		REPLACE BRIDGE #108 ON SR 1156 (BADGETT SISTERS PARKWAY) OVER COUNTY LINE CREEK	APPLE TUCK & ASSOCIATES INC	Hayes, PE, Meredith D	\$1,759,296.71	3/15/2022	5/8/2023	7/20/2022	9/15/2024	100	95.72
DG00587		RESURFACING OF 4 SECONDARY ROADS IN ROCKINGHAM AND CASWELL COUNTIES	APAC ATLANTIC INC. THOMPSON ARTHUR DIVISION	Hayes, PE, Meredith D	\$3,169,862.04	3/15/2023	6/30/2024	7/11/2023	6/18/2024	100	100

North Carolina Department of Transportation

8/15/2024

Active Projects Under Construction - Rockingham Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C204393	BR-0044	REPLACE BRIDGE #168 OVER SMITH RIVER ON NC-14/NC-87	W C ENGLISH INCORPORATED	Julian, Jason R	\$7,851,472.91	8/29/2022	12/28/2024	9/12/2022	1/2/2025	99	99.48
C204480	B-5737	REPLACE BRIDGE #108 ON NC-700 OVER US-311/NC-14/NC-87/NC-770	SMITH-ROWE, LLC	Julian, Jason R	\$4,346,270.43	6/1/2022	2/28/2024	11/1/2022	12/12/2025	25	24.45
C204763	B-5721	BRIDGE #124 OVER MAYO RIVER IN MADISON ON SR-2177 (DAN VALLEY RD.)	SMITH-ROWE, LLC	Julian, Jason R	\$4,219,674.85	6/26/2023	4/13/2025	8/14/2023	7/14/2025	78	82.22
C204770	BR-0094	REPLACE BRIDGE #69 OVER US-220 ON US-770	SMITH-ROWE, LLC	Julian, Jason R	\$3,322,189.46	2/27/2023	12/12/2024	3/1/2023	12/12/2024	100	95.18
C204793	BR-0041 BR-0043	BRIDGE 780001 OVER US-29 ON SR2817 AND BRIDGE 780151 OVER US-29 ON US-158	W C ENGLISH INCORPORATED	Julian, Jason R	\$26,223,171.08	5/31/2023	5/14/2027	6/14/2023	5/24/2027	29.62	31.01
C204876	BR-0095	BRIDGE #170 OVER US-220 ON SR 1360	SMITH-ROWE, LLC	Hayes, PE, Meridith D	\$3,101,275.90	7/1/2024	2/11/2026	7/11/2024	2/11/2026	10	17.31
C204928		1 SECTION OF NC 62 AND 39 SECTIONS OF SECONDARY ROADS	VECELLIO & GROGAN INC DBA SHARPE BROTHERS	Lorenz, PE, Kris	\$5,794,919.46	5/1/2024	11/1/2025	4/25/2024	11/1/2025	36.2	61.05
C204929	BR-0093	BRIDGE #780035 OVER MAYO RIVER ON NC-770 AND SR 1395 (JANET ROAD) FROM US-220 TO NC-770.	SMITH-ROWE, LLC	Hayes, PE, Meridith D	\$4,901,614.24	7/29/2024	5/14/2026				
DG00569		REPLACE BRIDGE #239 OVER WOLF ISLAND CREEK ON SR 1998 (WENTWORTH STREET)	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	Julian, Jason R	\$757,327.30	5/3/2023	4/26/2024	6/3/2024	5/28/2025	28	32.95
DG00587		RESURFACING OF 4 SECONDARY ROADS IN CASWELL AND ROCKINGHAM COUNTIES	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	Julian, Jason R	\$3,149,862.04	3/15/2023	6/30/2024	7/11/2023	6/18/2024	100	100
DG00593		THIRTY SECONDARY ROADS	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	Hayes, PE, Meridith D	\$3,510,046.24	10/6/2023	4/7/2025	3/26/2024	4/7/2025	40	80.34
DG00606		TWENTY TWO SECONDARY ROADS IN GUILFORD COUNTY AND ONE SECONDARY ROAD IN ROCKINGHAM COUNTY	WHITEHURST PAVING CO INC	Hayes, PE, Meridith D	\$759,956.76	4/3/2024	10/3/2025	7/8/2024			
DG00608		FOURTY SECONDARY ROADS IN GUILFORD COUNTY AND TWO SECONDARY ROADS IN ROCKINGHAM COUNTY	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	Cvijetic, PE, Bojan	\$1,887,914.33	10/18/2023	4/18/2025	6/12/2024	4/18/2025	60	19.52
DG00617		NC 87 FROM CASWELL CTY LINE TO JOINT NEAR NC 150 & 6 SECODARY ROADS	VECELLIO & GROGAN INC DBA SHARPE BROTHERS	Hayes, PE, Meridith D	\$2,659,502.74	3/15/2024	9/15/2025	2/8/2024	6/26/2024	100	100
DG00625		NC 14 FROM APPROX .290 SOUTH OF SR 1985 (WILSON ROAD) TO SR 2038 (QUAIL LOOP)	APAC ATLANTIC INC., THOMPSON ARTHUR DIVISION	Hayes, PE, Meridith D	\$2,098,249.57	3/15/2024	9/15/2025				