

**NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT**

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
44473	Intersection improvements on the northeast and northwest corner of SR 1603 (Henry St.) and NC 770 in <b>Stoneville</b> . Improvements include modifying existing sidewalk, install curb ramps, resurfacing and stamped crosswalks.	06/15/17	Fall 2017	\$158,000	Construction 100% complete	Chris Smitherman, Jeremy Delapp
47753	Widening (2') and Resurfacing on NC 150 from NC87 in Rockingham Co. to US 158 in <b>Caswell Co.</b>	Aug. 2018	Nov. 2019	\$1,345,011	Funding approved Feb. 2018	Brad Wall
B-5721 45677.1.1 45677.2.1 45677.3.1	Replace Bridge #124 over Mayo River on SR 2177 (Dan Valley Road) in <b>Madison</b>	01/19/22	FY2023	\$3,750,000	PE funding scheduled 2/1/20	Kevin Fischer
I-5898 46860.1.1 46860.2.1 46860.3.1	Interchange improvements for Future I-73/US 220 and US 311/NC 135 . Widen Bridge 780074 and upgrade interchange in <b>Rockingham Co.</b>	12/17/19	FY2022	\$2,205,000	Planning and design activities underway	Chris Smitherman
R-5704 46376.1.1 46376.2.1 46376.3.1	Intersection improvements at NC 87 and SR 1998 (Wentworth Street) / SR1001 (Sandy Cross Road) in <b>Rockingham Co.</b>	3/15/18	FY2020	\$775,000	ROW acquisition - 85% complete	Chris Smitherman
R-5766A 44659.1.2 44659.2.3 44659.3.2	Improvements on NC 65/NC 87 from West of SR 2371 (Old County Home Road) to SR 1001 (Sandy Cross Road)/ SR 1998 (Wentworth Street) in <b>Wentworth</b>	6/21/22	FY 2024	\$2,050,000	Planning and design activities underway	Chris Smitherman
R-5766B 44659.1.3 44659.2.4 44659.3.3	Improvements on NC 65/NC 87 from SR 1001 (Sandy Cross Road)/ SR 1998 (Wentworth Street) to SR 2413 (Vance Street Extension) in <b>Wentworth</b>	6/21/22	FY 2024	\$2,103,000	Planning and design activities underway	Chris Smitherman
R-5822 47094.1.1 47094.2.1 47094.3.1	Construct passing lanes and shoulder improvements along NC 86 from US 158 in <b>Yanceyville</b> to Virginia State line	4/18/19	FY 2021	\$1,000,000	Planning and design activities underway	Chris Smitherman

**NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT**

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
R-5823 47095.1.1 47095.2.1 47095.3.1	NC 65/ NC 68 Widening from NC 65 in <b>Stokesdale</b> (Southernmost Intersection) to US 220/Future I-73 in <b>Rockingham Co.</b>	5/28/23	FY2025	\$23,048,000	Planning and design activities underway	Chris Smitherman
U-5893 44704.1.1 44704.2.1 44704.3.1	Intersection improvements at US311/NC 14 (South Van Buren Rd.) and SR 2066 (Kings Highway) in <b>Eden</b> . Convert at-grade intersection to interchange.	1/21/20	FY2022	\$7,230,000	Planning and design activities underway	Chris Smitherman
W-5707G 44853.1.7 44853.2.7 44853.3.7	Traffic Signal installation at the intersection of US158 and SR 2351 (Witty Road) west of <b>Reidsville</b>	5/24/18	Summer 2018	\$100,000	Preliminary engineering authorized	Dawn McPherson



## North Carolina Department of Transportation

### Active Projects Under Construction - Rockingham Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Contract Completion</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C200800	R-2309AB	US-220 FROM SR-2182 (HORSEPEN CREEK RD) TO EXISTING NC-68 & US-220 INTERSECTION.	TETRA TECH CONSTRUCTION INC	Lorenz, PE, Kris	\$96,195,464.51	04/02/2012	12/27/2016	05/09/2012	01/25/2018	97.50	83.00
	R-2413C	US-220 FROM SR-2182 (HORSEPEN CREEK RD) TO EXISTING NC-68 & US-220 INTERSECTION.	TETRA TECH CONSTRUCTION INC	Lorenz, PE, Kris	\$96,195,464.51	04/02/2012	12/27/2016	05/09/2012	01/25/2018	97.50	83.00
C203645	R-2413CA	US-220/FUTURE I-73 AT NC-68 - CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	BRANCH CIVIL INC	Lorenz, PE, Kris	\$11,401,065.40	07/27/2015	05/15/2017	09/21/2015	03/30/2018	96.70	90.34
C203802	B-5343	REPLACE BRIDGE #169 OVER CASCADE CREEK ON US-311/NC-770.	R.E. BURNS & SONS CO., INC.	Julian, Jason R	\$1,021,532.85	04/27/2017	01/01/2019	04/27/2017	01/01/2019	65.00	90.99
C203945	B-4964	REPLACE BRIDGE #85 OVER SOUTHERN RAILROAD ON SR-2600 (MIZPAH CHURCH ROAD).	SMITH-ROWE, LLC	Julian, Jason R	\$1,978,225.30	09/25/2017	04/30/2019	01/22/2018	04/30/2019	20.00	5.85
DG00342		REPLACE BRIDGE NO. 171 OVER BUFFALO CREEK ON SR 1515 (SNEAD ROAD)	SMITH-ROWE, LLC	Julian, Jason R	\$695,955.20	04/03/2017	02/04/2018	06/21/2017	04/16/2018	100.00	97.33
DG00357		AST RETREATMENT ON 48 SR'S IN ROCKINGHAM CO.	WHITEHURST PAVING CO INC	Julian, Jason R	\$970,908.86	05/01/2017	10/13/2017	05/22/2017	10/13/2017	100.00	100.00
DG00365		RESURFACE 23 SECONDARY ROADS & 1 PRIMARY ROAD IN ROCK. CO.	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Julian, Jason R	\$2,591,246.49	06/19/2017	11/01/2018	09/22/2017	11/01/2018	51.00	39.49
DG00368		REPLACE BRIDGE #7 ON SR 2427 (BENJA ROAD) OVER BENJA CREEK	SMITH-ROWE, LLC	Julian, Jason R	\$523,911.80	06/19/2017	03/19/2018	09/06/2017	08/24/2018	100.00	99.81
DG00370		RESURFACE 11 SECONDARY ROADS IN GUILFORD AND SR 2427 IN ROCKINGHAM CO.	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Ingram, PE, J. Paul	\$1,245,040.11	07/05/2017	06/29/2018	09/25/2017	06/29/2018	29.00	44.63
DG00380		RESURFACE 3 SECONDARY ROADS	SLURRY PAVERS INC	Julian, Jason R	\$682,851.76	07/05/2017	10/13/2017	09/13/2017	10/13/2017	100.00	100.00
DG00384	R-5787A	ADA COMPLIANT CURB RAMPS IN CASWELL, GUILFORD AND ROCKINGHAM COUNITIES	ATLANTIC CONTRACTING COMPANY, INC.	Julian, Jason R	\$174,894.00	07/24/2017	03/28/2019	01/09/2018	03/28/2019	47.00	80.71
DG00385	R-5787D	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS IN EDEN AND REIDSVILLE	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Julian, Jason R	\$75,615.00	07/24/2017	03/28/2019	11/15/2017	03/28/2019	20.00	19.10
DG00394		REPLACE BRIDGE # 248 ON SR 2009 (CAMP DAN VALLEY ROAD) OVER CARROLL CREEK	HAYMES BROTHERS, INC.	Julian, Jason R	\$496,429.25	10/09/2017	07/05/2018	10/09/2017	07/05/2018	95.00	75.51
DG00397		REPLACE BRIDGE # 39 ON SR 2316 (BETHANY ROAD) OVER JACOBS CREEK	SMITH-ROWE, LLC	Julian, Jason R	\$1,254,166.47	12/12/2017	11/06/2018	12/12/2017	11/06/2018	20.00	26.84



## North Carolina Department of Transportation

### Active Projects Under Construction - Caswell Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Contract Completion</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
DG00332	W-5601 IF	GUARDRAIL END TERMINAL UPGRADES ON I-85	NICKELSTON INDUSTRIES INC	Kirkman, PE, Christopher D	\$494,243.00	12/05/2016	09/05/2017	05/01/2017			
DG00377		RESURFACE NC 86 FROM US 158 TO VA/NC STATE LINE, NC 700 FROM 1215'+/- W. OF US 29 TO US 29, AND SR 1360 (SHADY GROVE RD.)	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Julian, Jason R	\$2,627,607.28	07/05/2017	11/01/2018				
DG00380		RESURFACE 3 SECONDARY ROADS	SLURRY PAVERS INC	Julian, Jason R	\$682,851.76	07/05/2017	10/13/2017	09/13/2017	10/13/2017	100.00	100.00
DG00384	R-5787A	ADA COMPLIANT CURB RAMPS IN CASWELL, GUILFORD AND ROCKINGHAM COUNTIES	ATLANTIC CONTRACTING COMPANY, INC.	Julian, Jason R	\$174,894.00	07/24/2017	03/28/2019	01/09/2018	03/28/2019	47.00	80.71