

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

| TIP/WBS # | Description | Let/Start Date | Completion Date | Cost | Status | Project Lead |
|--|---|----------------|-----------------|-------------|---|-----------------|
| W-5707G 44853.1.7 44853.2.7 44853.3.7 | Traffic Signal installation at the intersection of US 158 and SR 2351 (Witty Road) west of Reidsville | 5/24/18 | Summer 2018 | \$100,000 | Signal plans complete, construction authorization pending | Dawn McPherson |
| R-5704 46376.1.1 46376.2.1 46376.3.1 | Intersection improvements at NC 87 and SR 1998 (Wentworth Street) / SR1001 (Sandy Cross Road) in Rockingham Co. | 6/21/18 | FY2020 | \$775,000 | ROW acquisition - 100% complete, Construction let pending | Chad Reimakoski |
| 47753 | Widening (2') and Resurfacing on NC 150 from NC87 in Rockingham Co. to US 158 in Caswell Co. | 07/19/18 | Nov. 2019 | \$1,345,011 | Design activities underway | Derek Dixon |
| 47724 | Traffic Signal installation at the intersection of US 158/NC 62/NC 86 and US 158/NC 86 in Yanceyville | 10/18/18 | Fall 2018 | \$110,000 | Signal plans complete | Dawn McPherson |
| I-5898 46860.1.1 46860.2.1 46860.3.1 | Interchange improvements for Future I-73/US 220 and US 311/NC 135 . Widen Bridge 780074 and upgrade interchange in Rockingham Co. | 12/17/19 | FY2022 | \$2,205,000 | Planning and design activities underway | Brian Ketner |
| U-5893 44704.1.1 44704.2.1 44704.3.1 | Intersection improvements at US311/NC 14 (South Van Buren Rd.) and SR 2066 (Kings Highway) in Eden . Convert at-grade intersection to interchange. | 1/21/20 | FY2022 | \$7,230,000 | Planning and design activities underway | Brian Ketner |
| W-5707H 44853.1.8 44853.2.8 44853.3.8 | Safety improvements at the intersection of NC 87 and SR 1144 (Browns Chapel Road) and SR 1142 (Brown Road) | 7/16/20 | FY2021 | \$520,000 | PE funding approved April 2018 | Chad Reimakoski |
| R-5822 47094.1.1 47094.2.1 47094.3.1 | Construct passing lanes and shoulder improvements along NC 86 from US 158 in Yanceyville to Virginia State line | 8/17/21 | FY 2023 | \$1,000,000 | Planning and design activities underway | Brian Ketner |
| B-5721 45677.1.1 45677.2.1 45677.3.1 | Replace Bridge #124 over Mayo River on SR 2177 (Dan Valley Road) in Madison | 01/19/22 | FY2023 | \$3,750,000 | PE funding scheduled 2/1/20 | Kevin Fischer |

NCDOT DIV 7 PROJECTS LOCATED IN PIEDMONT TRIAD RPO - UNDER DEVELOPMENT

| TIP/WBS # | Description | Let/Start Date | Completion Date | Cost | Status | Project Lead |
|--|---|----------------|-----------------|--------------|---|-----------------|
| R-5766A 44659.1.2 44659.2.3 44659.3.2 | Improvements on NC 65/NC 87 from West of SR 2371 (Old County Home Road) to SR 1001 (Sandy Cross Road)/ SR 1998 (Wentworth Street) in Wentworth | 6/21/22 | FY 2024 | \$2,050,000 | Planning and design activities underway | Chad Reimakoski |
| R-5766B 44659.1.3 44659.2.4 44659.3.3 | Improvements on NC 65/NC 87 from SR 1001 (Sandy Cross Road)/ SR 1998 (Wentworth Street) to SR 2413 (Vance Street Extension) in Wentworth | 6/21/22 | FY 2024 | \$2,103,000 | Planning and design activities underway | Chad Reimakoski |
| R-5823 47095.1.1 47095.2.1 47098.3.1 | Widening of NC 65/NC 68 from NC65 in Stokesdale (Southernmost intersection) to US 220/ Future I-73 in Rockingham Co. | 5/16/23 | FY2025 | \$23,048,000 | Planning and design activities underway, coord. w/R-2577C | Jennifer Evans |



North Carolina Department of Transportation

Active Projects Under Construction - Rockingham Co.

| <u>Contract Number</u> | <u>TIP Number</u> | <u>Location Description</u> | <u>Contractor Name</u> | <u>Resident Engineer</u> | <u>Contract Bid Amount</u> | <u>Availability Date</u> | <u>Completion Date</u> | <u>Work Start Date</u> | <u>Estimated Completion</u> | <u>Progress Schedule</u> | <u>Completion Percent</u> |
|------------------------|-------------------|---|---|--------------------------|----------------------------|--------------------------|------------------------|------------------------|-----------------------------|--------------------------|---------------------------|
| C200800 | R-2309AB | US-220 FROM SR-2182 (HORSEPEN CREEK RD) TO EXISTING NC-68 & US-220 INTERSECTION. | TETRA TECH CONSTRUCTION INC | Lorenz, PE, Kris | \$96,195,464.51 | 04/02/2012 | 12/27/2016 | 05/09/2012 | 06/30/2018 | 97.20 | 84.32 |
| | R-2413C | US-220 FROM SR-2182 (HORSEPEN CREEK RD) TO EXISTING NC-68 & US-220 INTERSECTION. | TETRA TECH CONSTRUCTION INC | Lorenz, PE, Kris | \$96,195,464.51 | 04/02/2012 | 12/27/2016 | 05/09/2012 | 06/30/2018 | 97.20 | 84.32 |
| C203645 | R-2413CA | US-220/FUTURE I-73 AT NC-68 - CONVERT AT-GRADE INTERSECTION TO INTERCHANGE. | BRANCH CIVIL INC | Lorenz, PE, Kris | \$11,401,065.40 | 07/27/2015 | 05/15/2017 | 09/21/2015 | 06/30/2018 | 99.99 | 90.50 |
| C203802 | B-5343 | REPLACE BRIDGE #169 OVER CASCADE CREEK ON US-311/NC-770. | R.E. BURNS & SONS CO., INC. | Julian, Jason R | \$1,021,532.85 | 04/27/2017 | 01/01/2019 | 04/27/2017 | 01/01/2019 | 100.00 | 97.33 |
| C203945 | B-4964 | REPLACE BRIDGE #85 OVER SOUTHERN RAILROAD ON SR-2600 (MIZPAH CHURCH ROAD). | SMITH-ROWE, LLC | Julian, Jason R | \$1,978,225.30 | 09/25/2017 | 04/30/2019 | 01/22/2018 | 04/30/2019 | 51.00 | 16.82 |
| C204092 | | RESURFACE US-29 FROM US-158 TO CASWELL COUNTY LINE. | SHARPE BROTHERS A DIVISION OF VECELLIO & GROGAN INC | Julian, Jason R | \$4,979,513.03 | 07/09/2018 | 11/01/2019 | | | | |
| C204101 | B-5352 | REPLACE BRIDGE #131 OVER NORFOLK SOUTHERN RAILROAD ON US-220 NBL. | SMITH-ROWE, LLC | Julian, Jason R | \$3,662,676.81 | 06/25/2018 | 04/12/2020 | | | | |
| DG00365 | | RESURFACE 23 SECONDARY ROADS & 1 PRIMARY ROAD | APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION | Julian, Jason R | \$2,591,246.49 | 06/19/2017 | 11/01/2018 | 09/22/2017 | 11/01/2018 | 80.00 | 99.95 |
| DG00380 | | RESURFACE 3 SECONDARY ROADS | SLURRY PAVERS INC | Julian, Jason R | \$682,851.76 | 07/05/2017 | 10/13/2017 | 09/13/2017 | 10/13/2017 | 100.00 | 100.00 |
| DG00384 | R-5787A | ADA COMPLIANT CURB RAMPS IN CASWELL, GUILFORD AND ROCKINGHAM COUNTIES | ATLANTIC CONTRACTING COMPANY, INC. | Julian, Jason R | \$174,894.00 | 07/24/2017 | 03/28/2019 | 01/09/2018 | 03/28/2019 | 47.00 | 80.71 |
| DG00385 | R-5787D | INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS IN EDEN AND REIDSVILLE | LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC | Julian, Jason R | \$75,615.00 | 07/24/2017 | 03/28/2019 | 11/15/2017 | 03/28/2019 | 65.00 | 63.10 |
| DG00389 | | AST RE-TREATMENT | BLYTHE CONSTRUCTION INC | Julian, Jason R | \$1,241,866.36 | 04/02/2018 | 10/12/2018 | 03/26/2018 | 10/12/2018 | 32.00 | 66.79 |
| DG00394 | | REPLACE BRIDGE # 248 ON SR 2009 (CAMP DAN VALLEY ROAD) OVER CARROLL CREEK | HAYMES BROTHERS, INC. | Julian, Jason R | \$496,429.25 | 10/09/2017 | 07/05/2018 | 10/09/2017 | 07/05/2018 | 100.00 | 100.00 |
| DG00397 | | BREPALCE BRIDGE # 39 ON SR 2316 (BETHANY RD) OVER JACOBS CK. | SMITH-ROWE, LLC | Julian, Jason R | \$1,254,166.47 | 12/12/2017 | 11/06/2018 | 12/12/2017 | 11/06/2018 | 100.00 | 99.92 |
| DG00401 | | RESURFACE US 29 FROM PROJECT U-2525B NORTHERN LIMITS (APRIL LANE) TO NORTH OF GUILFORD-ROCKINGHAM COUNTY LINE | APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION | Lorenz, PE, Kris | \$2,569,232.46 | 07/09/2018 | 11/01/2019 | | | | |
| DG00402 | | RESURFACE 27 SECONDARY ROADS | APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION | Julian, Jason R | \$3,647,684.41 | 07/09/2018 | 11/01/2019 | | | | |
| DG00408 | | REPLACE BRIDGE # 283 ON SR 2686 (RICHARDSON DRIVE) OVER LITTLE TROUBLESOME CREEK | SMITH-ROWE, LLC | Julian, Jason R | \$567,813.36 | 05/14/2018 | 02/17/2019 | 05/07/2018 | 02/17/2019 | 10.00 | 21.65 |



North Carolina Department of Transportation

Active Projects Under Construction - Rockingham Co.

| <u>Contract Number</u> | <u>TIP Number</u> | <u>Location Description</u> | <u>Contractor Name</u> | <u>Resident Engineer</u> | <u>Contract Bid Amount</u> | <u>Availability Date</u> | <u>Completion Date</u> | <u>Work Start Date</u> | <u>Estimated Completion</u> | <u>Progress Schedule</u> | <u>Completion Percent</u> |
|------------------------|-------------------|---|--|--------------------------|----------------------------|--------------------------|------------------------|------------------------|-----------------------------|--------------------------|---------------------------|
| DG00409 | | RESURFACE NC 87, US 29 BUS, US 220 BUS | APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION | Julian, Jason R | \$2,849,799.10 | 04/02/2018 | 11/02/2018 | | | | |
| DG00416 | B-5715 | REPLACE SR 2351 (WITTY RD) BRIDGE #17 OVER HAW RIVER | NATIONAL BRIDGE BUILDERS LLC | Julian, Jason R | \$926,120.58 | 04/22/2018 | 04/20/2019 | 05/09/2018 | | | |
| DG00418 | | REMOVE AND REPLACE CONCRETE ISLANDS AT US 29 BUSINESS AND US 158/NC 14 | ATLANTIC CONTRACTING COMPANY, INC. | Julian, Jason R | \$594,790.00 | 03/19/2018 | 06/19/2018 | 04/13/2018 | 06/21/2018 | 75.00 | 66.08 |
| DG00430 | | REHAB.BRIDGE #30 ON US 311/US 220 BUS. OVER THE DAN RIVER, NORFOLK SOUTHERN R/R AND S. WATER STREET | PROSHOT CONCRETE INC | Snell, PE, William H | \$2,575,269.30 | 05/21/2018 | 05/20/2019 | | | | |
| DG00440 | | PCC OVERLAY AND JOINT REPAIR ON BRIDGE #111 ON NC 770, BRIDGE #112 ON NC 704 AND BRIDGE #127 ON SR 2647 | THE TRUESDELL CORPORATION | Julian, Jason R | \$808,808.00 | 05/21/2018 | 06/30/2018 | 05/30/2018 | | | |



North Carolina Department of Transportation

Active Projects Under Construction - Caswell Co.

| <u>Contract Number</u> | <u>TIP Number</u> | <u>Location Description</u> | <u>Contractor Name</u> | <u>Resident Engineer</u> | <u>Contract Bid Amount</u> | <u>Availability Date</u> | <u>Completion Date</u> | <u>Work Start Date</u> | <u>Estimated Completion</u> | <u>Progress Schedule</u> | <u>Completion Percent</u> |
|------------------------|-------------------|---|--|----------------------------|----------------------------|--------------------------|------------------------|------------------------|-----------------------------|--------------------------|---------------------------|
| DG00332 | W-5601 IF | I-85 GUARDRAIL END TERMINAL UPGRADES | NICKELSTON INDUSTRIES INC | Kirkman, PE, Christopher D | \$494,243.00 | 12/05/2016 | 09/05/2017 | 05/01/2017 | 09/05/2018 | 100.00 | 100.00 |
| DG00376 | | RESURFACE NC 86 FROM 165' NORTH OF ORANGE CO. LINE TO BRIDGE 400' S. OF SR 1786 (NICKS RD) & SR 1100 (KERR'S CHAPEL RD) | CAROLINA SUNROCK LLC | Julian, Jason R | \$1,740,232.89 | 07/05/2017 | 11/01/2018 | | | | |
| DG00377 | | RESURFACE NC 86 FROM US 158 TO VA/NC STATE LINE, NC 700 FROM 1215'+/- W. OF US 29 TO US 29, AND SR 1360 (SHADY GROVE RD.) | APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION | Julian, Jason R | \$2,627,607.28 | 07/05/2017 | 11/01/2018 | | | | |
| DG00380 | | RESURFACE 3 SECONDARY ROADS | SLURRY PAVERS INC | Julian, Jason R | \$682,851.76 | 07/05/2017 | 10/13/2017 | 09/13/2017 | 10/13/2017 | 100.00 | 100.00 |
| DG00381 | | AST RETREATMENT ON 15 SECONDARY ROADS | WHITEHURST PAVING CO INC | Julian, Jason R | \$762,241.68 | 04/30/2018 | 10/12/2018 | | | | |
| DG00384 | R-5787A | ADA COMPLIANT CURB RAMPS IN CASWELL, GUILFORD AND ROCKINGHAM COUNITES | ATLANTIC CONTRACTING COMPANY, INC. | Julian, Jason R | \$174,894.00 | 07/24/2017 | 03/28/2019 | 01/09/2018 | 03/28/2019 | 47.00 | 80.71 |
| DG00404 | | RESURFACE NC 57, NC 86, SR 1370 (ROCK QUARRY RD) SR 1554 (YARBOUROUGHS MILL RD) | CAROLINA SUNROCK LLC | Julian, Jason R | \$2,170,162.43 | 07/09/2018 | 11/01/2019 | | | | |
| DG00438 | | REPLACE PIPE # 2004 ON NC 119 0.6 MILES SOUTH OF SR 1765 (HUFFINES RD/PROSPECT CH RD) | CHATHAM CIVIL CONTRACTING LLC | Kirkman, PE, Christopher D | \$210,000.00 | 06/01/2018 | 02/23/2019 | | | | |